

# GREEN ISLAND CONTRACTING LLC

General Contractors

PO Box 1502  
Green Island, NY 12183-0502

Phone: 518-271-4485  
Fax: 518-271-6292

## 2 Week Look-Ahead Schedule - 19<sup>th</sup> Street, Watervliet (week ending)

07/24/2010

- DLC To Continue Work
- Misc. Drainage 8<sup>th</sup> to 9<sup>th</sup>
- Conduit, Underdrain & Subbase 8<sup>th</sup> to 9<sup>th</sup> (North)
- Syrtone to Install Curb 7<sup>th</sup> to 8<sup>th</sup> (North)
- Install Plating Pits 7<sup>th</sup> to 8<sup>th</sup>
- Base and Binder 7<sup>th</sup> to 8<sup>th</sup>
- Grade Sidewalk 6<sup>th</sup> to 8<sup>th</sup>

07/31/2010

- Mexcon 6<sup>th</sup> to 8<sup>th</sup> Sidewalk Installation
- Finish Drainage from 8<sup>th</sup> to 9<sup>th</sup> (North & South)
- Finish Underdrain and Plating Pits 8<sup>th</sup> to 9<sup>th</sup> (North)
- Base & Binder 8<sup>th</sup> to 9<sup>th</sup>
- DLC To Continue Work